



MISSION BOULEVARD BRIDGE PROJECT



PROJECT UPDATE: Friday, Oct. 23, 2026

CONCRETE WORK CONTINUES: Crews continue working on bridge piles, columns and abutments that will support the new northern bridge span.

PROJECT UPDATE

- More piles and columns concrete placements are planned in the coming weeks.
- Pile work includes drilling 136-foot-deep holes into the riverbed, placing pre-fabricated steel cages into the holes, then filling them with concrete. Once the concrete is cured, it is ready for column construction.
- Once this work is complete, crews will start work on the bridge falsework; the temporary wood structure that supports bridge deck construction.

Please reduce speed, use caution when traveling through the construction area and follow traffic signals.

Traffic conditions may change due to weather or field conditions.



Crews perform drilling operations for the new bridge foundations.



Concrete is placed for the northern bridge span support columns.

STAY CONNECTED



www.MissionBlvdBridge.com



(951) 640-9791



@MissionBlvdBridge



info@MissionBlvdBridge.com